

 **843817** 28.Jul.2026 06:05 **13010253**

Prio / Due at	URGT / -	Assigned to	ENG-CON-STR / 11019547
Interruption		Station	JED
Query Type	Maintenance Event Taskcard	Concerning	32712617

HZ-ASD | FLOOR PANELS

Dear,

Refer to Task card No. 534147-01-1 and TQ 176705

Due to a repetitive conflict with inspection who are requesting us to remove all seats and floor panels from frame 47 to 70 including galley and lavatories.

Kindly we need your assistance to update/add a note in the task card stating that: (The inspection is required only below galleys and toilets)

You are kindly requested to either update the task or add a supportive document in the references/links.

Your assistance is highly appreciated.

"AHM INTERIOR"

 **28.Jul.2026 10:46** **11019547**

11019547 assigned the query to himself.

 **28.Jul.2026 10:59** **11019547**

Query has been closed.

Dear Team,

Reference to MPD task 534147-01-1, step 3.A it is clearly mentioned to perform the following:
DVI OF THE CABIN FLOOR STRUCTURE, BELOW AND 0.5 M (1.64 FT.) AROUND THE GALLEYS AND THE
TOILETS FOR CORROSION, FROM FR 47 TO FR 70 AS PER AMM TASK 53-41-00-210-037-A.

And reference to AMM task 53-41-00-210-037-A in reason of the job below note is mentioning the following:

Detailed inspection of the cabin floor structure, below and 0.5m around galleys and toilets from FR47/54(A318), FR47/51(A319), FR47(A320/321) to FR70. The location of galleys and toilets are different with the aircraft type.

Thus, there is no requirements to remove all seats and floor panels in the area from FR 47 to 70. The requirements is only to remove galley and lavatory in this area and the related floor panels below and 0.5m around galleys and toilets.

The task card and the reference AMM are clear.

Thank you,